COMPLETION REPORT

1. Name of Work : **Proviidng rain water harvesting sump in ward office Radhakrishna Temple in Ward No. 18**

2. Sanctioned Estimate No. & Date : 018-12-000004

3. Head of Account which is chargeable : P: 1771.

4. Entrustment Order No. & Date : 55/12-13. dt: 16.6.12

5. Name of the Contractor : B. Rajagopal Naidu.

6. (a) Time stipulated for completion of the work :
   (b) Date of Completion of the work :

7. Measurement recorded in : M.B. No. 771/11-12
   from page No. P: 77040 to 77046

8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : M.B. No. & 77069 to 77070/1
   From page No.....

9. Name of the Officer / Official Incharge of the work : Sri Harish AE W-18

10. Asst. Exe. Engineer / Jr. Engineer : Sri. Mahadeva AEE

(b) Asst. Exe. Engineer :

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 1.00	0.756	—	0.244	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior / Asst. Engineer
Ward No.

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.

Executive Engineer,
Bruhat Bangalore Mahanagara Palike.

Asst. Executive Engineer
BBMP Hebbal Sub-Division
J.C. Nagar Main Road,
Bangalore - 560 032.